GERDA TG4 – Cryogenic Vessel Status Report

K.T.Knöpfle MPI Kernphysik, Heidelberg ktkno@mpi-hd.mpg.de

GERDA Collaboration Meeting at Milano 13 – 15 November 2006



Tendering Process

- Jun 7 : TED publication 2006 / S106 113359
 Prior Information Notice on (1) cryostat, (2) Multi Layer Insulation (MLI), (3) Copper Shield Mounting Tools, and (4) mounting
- Aug 11 : TED publication 164333-2006 for tender of dto. based on Technical Specification V1.0 of August 08 (www.mpi-hd.mpg.de/GERDA/NTS-V10.pdf with drawing GC-1001-2006-5.pdf(dwg))
- Sep 29 : Deadline for quotes, 5 quotes for cryostat received, 1 for MLI
- Oct 06 : Quotes evaluated by ad-hoc committee
- Oct 10 : Visit of favoured company
- Oct 19 : Order for cryostat, mounting tool and mounting awarded
- Nov 06 : Contract signed by MPI
- Nov 11: Contract signed by awarded company

Evaluation of Tenders

Committee of 5 people: one expert from CERN, FZ Karlsruhe, and 3 MPI physicists

Criteria	T1	T2	Т3	T4	Τ5
Cost	0	+	-	-	-
Copper mount included?	Y	Y	Ν	Ν	Y
Refs. & experience	+	+	+	+	+
Detailed Schedule?	+	-	-	-	+
Answers to our questions	+	-	0	0	+

... and the winner is ?

Evaluation of Tenders

Committee of 5 people: one expert from CERN, FZ Karlsruhe, and 3 MPI physicists

Criteria	T1	T2	Т3	T4	T5
Cost	0	+	-	-	-
Copper mount included?	Y	Y	Ν	Ν	Y
Refs. & experience	+	+	+	+	+
Detailed Schedule?	+	-	-	-	+
Answers to our questions	+	-	0	0	+

... and the winner is, unambiguously, T1: SIMIC S.p.A., Camerana, Italy

More on Orders for Cryostat

- Jul 25 : Order of 1.4571 sheet material for vessel heads and walls sheets, ~ 23 tons, at Nironit .
 - Almost all material available and screened.
 - Contract allowed to return material if Th-228 activity is NOT <5 (10) mBq/kg for cylindrical wall (vessel head) material!
- Aug 8 : Order of vessel heads at Antonius, NL.
 - Production time 7 weeks after delivery of material; material delivered Nov 8 (a bit late) !
- Nov 10 : Order of 20 tons of copper at NA for internal shield
 - ► Profile of shield still to be determined.

Internal Copper Shield

Amount of copper shield determined by radiopurity of ss sheet material: typically 8, 23, 41 tons for 1, 3, 10 mBq(Th-228)/kg !



Big γ counting project at LNGS and HD \blacktriangleright Many thanks to Matthias and MPI team!

Copper Shield Profile for LAr



Profile calculations for LAr by I.Barabanov

Interface Cryostat – Lock – Water Tank



The most crowded place of GERDA?

Bellow:

soft and flexible ► as long as Possible

Manifold:

Exhaust gas line out, Ø200 mm Active cooling in / out LN2/LAr fill line (2x) Pressure sensor lines Temperature sensor lines Windows for TV (2 at least) Chevron control Chevron emergency access **Cryostat:** Up to 4 CF160/200 flanges for (1) pumping isolation vacuum (2) safety valve, (3) pressure sensors,

Air-tight connection to WT roof

Milano, Nov 13, 2006



Chevron(s)

▶ inserted in neck to shield against thermal radiation (RT: 500 W / m² !)



- Test in prototype neck (available by end of Nov.):
 - 1) How big is the shielding effect? How many chevrons are needed ?
 - 2) Optimum chevron plate material?
 - 3) Is mechanics ultra-reliable?
 - 4) Other solution reduced solid angle?

New Safety Review

- May 29: A. Scaramelli outlines need for new safety review, new system! Proposes NIER Engineering, Bologna, which did review for many other LNGS experiments.
- Work on Version 0.2 of Technical Proposal for Safety Review in progress ► <u>www.mpi-hd.mpg/GERDA/TPRO.html</u>



- Jun 15: Safety meeting at LNGS, with LNGS safety experts, NIER representatives & GERDA representatives ► focus on study of top events.
- Jul 20 : Meeting with NIER at Bologna; preliminary report:
 - 3rd wall helpful but not indispensable!
- Sep 19: Meeting at CERN, announced as final but new information
 - evaporation rate must be less than 10000 m³/h (by factor 3 reduced)
 - request to provide more information on time dependence of rate
- Oct 05: Report on evaporation rate and its reduction to 10000 m³/h delivered
 heat transfer for LAr deduced from experiments done at MPI HD
 GERDA will implement thermal shields and outer plastic skin!
- Nov 16: Final NIER report
 - ► fast water drainage by flooding Hall A not recommended!

Safety

• New chapter in V0.2 of Technical Proposal

- Evaporation rates for
 - (i) loss of insulation vacuum
 - (ii) loss of one wall

are manageable, i.e. below 30000 m³ / h.

- Simultaneous failure of both container walls in presence of water not credible due to
 - (i) significant safety margins in design,
 - (ii) high fabrication & quality control standards,
 - (iii) possibility to drain water in less than 1.5 hours.

Safety – Evaporation Rates

LN2 pool boiling heat transfer characteristics



Safety – Evaporation Rate & Heat Transfer Studies scale AIR LI 0 0 metal container water with LN2 / LAr video cameras water container around metal container measure : mass & temperature as function of time after water flooding

Milano, Nov 13, 2006

K.T.Knöpfle for TG4

LAr data: evaporation rate & deduced heat transfer



Prediction of Evaporation Rates for Top Event



Milano, Nov 13, 2006

Schedule (1)

IMIC .	S.P.A. GERDA CRYOSTAT FABRICATION & COPPER PLATE INTEGRATION ON SITE			N ON SITE	pROVISIONAL GENERAL PLANNING OFFER 183-05									
ID"	0	Nome attività	Durata	Inizio	Fine	ott pov dic gen feb mar apr man diu l								
1	-	Prelinary activities	75 g	lun 06/11/06	ven 16/02/07	The second secon								
2		Order receiving	0 g	lun 06/11/06	lun 06/11/06	• _06/11								
3		Contract review	1 5	lun 06/11/06	ven 10/11/06	E.								
4		Order acceptance	0 g	ven 10/11/06	ven 10/11/06	▲ 10/11								
5		Materials by MPI availability	0 g	ven 10/11/06	ven 10/11/06	10/11								
6		Quality Control Plan issue	2 5	lun 13/11/06	ven 24/11/06									
7		Quality Control Plan approval by MPI	1 s	lun 27/11/06	ven 01/12/06									
8	1	Materials by MPI delivery	4 s	lun 13/11/06	ven 08/12/06									
9		Shopdrawings issue	2 5	lun 11/12/06	ven 22/12/06	dille								
10		Workshop readiness	3 5	lun 25/12/06	ven 12/01/07									
11		Materials providing	5 s	lun 15/01/07	ven 16/02/07									
12		Plates check by MPI	1 5	lun 29/01/07	ven 02/02/07									
13		Welding procedure qualification	2 5	lun 08/01/07	ven 19/01/07									
14		Welding sample cryogenic test by MPI	1 5	lun 22/01/07	ven 26/01/07									
15														
16		Fabrication and test	20 g	lun 11/12/06	ven 05/01/07									
17		Heads holes machining	1 s	lun 11/12/06	ven 15/12/06	1 I I I I I I I I I I I I I I I I I I I								
18		Plates cutting	1 s	lun 11/12/05	ven 15/12/06									
19		Plates bending	1 s	lun 18/12/06	ven 22/12/06	r la								
20		Outer vessell shells welding	2:5	lun 25/12/06	ven 05/01/07									
21														
22		Outer Vessel fabrication	16 g	mer 20/12/06	mer 10/01/07									
23		Welding of shells, skirt and bottom head	2:\$	mer 20/12/06	mar 02/01/07									
24		Outer Vessel X-Ray check	3 g	mer 03/01/07	ven 05/01/07	L.								
25		Outer Vessel Surface treatment	3 g	lun 08/01/07	mer 10/01/07									
26														
27		Inner Vessel fabrication	34 g	lun 12/02/07	gio 29/03/07									
28		Rings and stiffeners cutting	3 g	lun 12/02/07	mer 14/02/07	L.								
29	1	Welding of shells, rings, stiffeners, heads and compensatirs	2 s	gio 15/02/07	mer 28/02/07									
30		Inner Vessel X-Ray check	3 g	gio 01/03/07	lun 05/03/07	h								
31		Inner Vessel surface treatment	1 s	mar 06/03/07	lun 12/03/07									
ogetto sta: lur	: &GER	DA CRYOSTAT Divisione Rieg	dine bilogo		Attività ester	emo 🔶								

Milano, Nov 13, 2006

K.T.Knöpfle for TG4

Schedule (2)

SIMIC S.P.A. GERDA CRYOSTAT FABRICATION & COPPER PLATE INTEGRATION					ON SITE	TE pROVISIONAL GENERAL PLANNING OFFER 183-05													
											200	7							
ID	0	Nome attività	Durata		Inizio	Fine Inc 19/03/07	ott	no	<u> </u>	dic	ge	n	feb	mar	a	pr	mag	giu	lug
32		Pressure test	l	2	nar 20/03/07	alo 22/03/07									-				
33		He leak test		ag ii	na 23/03/07	gio 22/03/07								U,					
34		Super insulation integration		15 V	ven zalualur	gio 29/03/07								1					
36	-	Cryostat Integration and tests	2	2 g v	en 06/04/07	lun 07/05/07										and the second			
37	-	Inner Vessel integration in the Outer Vessel		3 g V	ven 06/04/07	mar 10/04/07									1	. 1			
38	-	Top head welding		3 g n	ner 11/04/07	ven 13/04/07									ES.				
39	-	Top head welding US check		2 1	lun 16/04/07	mar 17/04/07									6	L			
40	-	Cryostat sealing		3 a m	ner 18/04/07	ven 20/04/07		÷								n.			
41	-	Outer Vessel He leak test		3 1	lun 23/04/07	mer 25/04/07										The second			
42	-	Outer Vessel Nitrogen pressure test		3 g	gio 26/04/07	lun 30/04/07										Ĩ.			
43	-	Evaporation rate test		1s n	nar 01/05/07	lun 07/05/07										ň			
44																			
45	-	Tooling fabrication	13	1g	un 13/11/06	lun 14/05/07				niek.		(97. Yea	a an	1710-4263	<u>69 4 6</u>				
46		Tooling and top platform design		6 s	lun 13/11/06	ven 22/12/06		1											
47	1	Tooling approval by MPI		2 s I	lun 25/12/06	ven 05/01/07		_		Ĩ	1								
48		Design rewieu after MPI's comments	1	2 s	lun 08/01/07	ven 19/01/07						h							
49		Tooling and platform manufacturing		8 s	lun 22/01/07	ven 16/03/07													
50		Copper plate integration test		1 s n	nar 08/05/07	lun 14/05/07											D 1		
51	1																		
52	1	Readiness for dispatch	11	8g m	nar 15/05/07	gio 07/06/07													
53		Dimensional check	-	3.g n	nar 15/05/07	gio 17/05/07											E.		
54		Surface treatment check		2g v	ven 18/05/07	lun 21/05/07											L.		
55		Internal spaces innerting by gas		3 g n	nar 22/05/07	gio 24/05/07											E.		
56		Packing		15 V	ven 25/05/07	gio 31/05/07											B.		
57		Delivery at Assergi site		15 V	ven 01/06/07	gio 07/06/07													
58																		_	_
59		On site activities	20	0g v	en 15/06/07	gio 12/07/07												-	
60		Mounting tooling installation		15 V	ven 15/06/07	gio 21/06/07												ᢣᡌᢩ	
61		Copper plates integration	;	2 s v	ven 22/06/07	gio 05/07/07													1
62		Mounting tooling dismounting		1:s v	ven 06/07/07	gio 12/07/07					1								
		AHE.BA	Cardina			Attività anto	mo	25330	-										
Procett	* 80EP		3 Caroline	-		Auvita este	1.10			11111	100								
Data: lu	in 25/09/	Divisione	Riepilogo			Cardine est	erno												

Milano, Nov 13, 2006

K.T.Knöpfle for TG4

Milestones for Cryostat and Copper Shield

	2006							2007								
Milestone	11	12	1	2	3	4	5	6	7	8	9	10	11	12		
contract signed	\bigcirc	 		 		 	 	 	 							
material received from MPI				 			 	 	 							
oVes parts welded, X-rayed		 (
iVes welded, X-rayed		 			•	 	 	 	 							
iVes & oVes assembled, X-ray	ed	 		 	 		 	 	1 1 1							
acceptance tests at Cam. done		 		 					 							
delivered to hall A		1 		1 	 	 	¦ (1 							
He leak test passed		 		 	 	 	 		 	1						
Cu shield mounted		 		 	 	 	1 	 								
evaporation test passed		1						, , ,								
copper ordered	\bigcirc	1		1				 	 							
copper rolled		1 		 			 	 	1 							
copper assembled and packed		 		 			 	 	 							
installation manifold & infrastr.		 		 			 									
а		 		 		 	 	1	 							
а		 		 		 	 	 	 							

Concluding Remarks

- Cryostat ordered; delivery due by mid of July;
 - ► rather agressive schedule.
 - open issues: support/centering pad design details profile of copper shield
- New safety review almost done; GERDA safety concept accepted by LNGS;
 waiting for final NIER report;
 GERDA safety report by LNGS.
- Turning now focus at cryogenic infrastructure and system integration.

LN2 / LAr data: evap. rates & heat transfer



K.T.Knöpfle for TG4

LAr data

