Update on Cryostat & Cryogenic Infrastructure

B. Schwingenheuer (K.T.Knöpfle) MPI-K Heidelberg 11 March 2009, Padova

Reason for Bernhard being at LNGS where repair is in progress.



steel debris











cylindrical shell steel enclosures





weld poor pickling/passivation



weld poor pickling/passivation



bottom vessel head poor pickling/passivation

Latest Piping & Instrumentation Diagram



Atm

Modifications: instrumentations for exhaust gas heater



- Added: 2 temperature sensors at heater output
 - 2 differential pressure sensors for rough measurement of gas flow rate
 - temperature sensors for cooling water
 - cooling water flow meter
 - water pump for heating by water from water tank
 - rupture disk in bypass of heater for the case of clogging

Draft available on 'GERDA Alarm Levels and Corresponding Actions'

Modifications: "Safety valves" for transfer line to cryostat



Status of hardware

Latest Piping & Instrumentation Diagram



Status of hardware

Valve box during Factory Acceptance Test



InfraRed pictures of body of cold valve box Johnston connection







PTFE Filter

Valve box + cryogenic pipes at LNGS









Storage tanks + exhaust gas heater









storage tanks in place - heater delivered



Latest Piping & Instrumentation Diagram



"Piping inside cryostat"

Test installation in Heidelberg



Missing: shroud to keep Rn away from crystal array



Latest Piping & Instrumentation Diagram



"Piping outside the cryostat"



Design is practically finished, parts are ordered, welding of most parts by Uni Dresden

PLC status

PLC at MPI Heidelberg



First version of PLC program available:

- tests in HD as far as possible completed
- WEB server running on PLC too slow,

modification: get PLC data via TCP/IP and program WEB server on PC

Future modification of PLC program - safety logic + I/O after discussion in GERDA

- MODBUS communication to LNGS safety

Commissioning at LNGS by anapur

Schedule + Summary

- surprisingly large corrosion on cryostat:
- reasons: (1) debris from works on platform
 - (2) carbon steel enclosures
 - (3) insufficient pickling & passivation
 - (4) scratches

(5) debris in water or moved by water from bottom of WT to cryostat treatment = grinding + pickling + passivation

- cryogenic pipes + valves box will be installed in week 12 by DeMaCo
- storage tanks installed exhaust gas heater waiting for installation
- PLC ready for commissioning at LNGS
- other piping ready for installation middle/end of April
- mechanical shroud design for Rn shielding still to be tested (end of March)

final installation after clean room is available, time estimate = 4 weeks, start filling of cryostat end of June?

- installation further improved w.r.t. safety
- draft available on 'GERDA Alarm Levels and Corresponding Actions'