

14 JAN 2008 at LNGS




1st GERDA Installation Meeting

Overview by K.T.Knöpfle

Cracow 18feb08

talks & minutes:

- ▶ new section 'GIM' in webpage of 'Internal GERDA documents'



The screenshot shows a Mozilla Firefox browser window. The address bar contains the URL: http://www.mpi-hd.mpg.de/ge76/internal/GIM/GIM1_internal.html. The browser's menu bar includes File, Edit, View, Go, Bookmarks, Tools, and Help. The page content is as follows:

1. GERDA INSTALLATION MEETING - 14 JAN 2008 at LNGS

[Agenda](#)

Transparencies

Part 1: Introductory Comments

Part 2: Cryostat Installation & Acceptance Tests [pdf](#) Karl Tasso Knoepfle

Electrical Plant [pdf](#) Stefano Gazzana

Cryogenic Storage [pdf](#) Marco Balata

Part 1: Gerda Ventilation System

Part 2: Logistic & Building Yard [pdf](#) Piergiorgio Aprili

[Minutes](#) Stefano Gazzana

Participants:

F.R.Adinolfi, P.Aprili, D. Franciotti, L.Ioannucci, P.Martella, G.Panella,
A.Scaramelli, R.Tartaglia, M.Tobia, F.Torelli,

M.Balata, C.Cattadori, M.Junker, S.Gazzana

K.T.Knöpfle, S.Schönert - via video-link at Heidelberg (ktk's flight cancelled)

presentations on

cryostat installation & acceptance tests	ktk
electrical plant	Stefano
cryogenic storage	Marco
new LNGS/GERDA ventilation system	Piergiorgio
logistics & building yard	Piergiorgio

additional issues

water draining authorization and tests
fast drainage of water in GNO pits & TIR tunnel
safety system

cryostat installation

- SIMIC & MPI to produce written procedure for installation (not yet done)
07feb08 – meeting LNGS/SIAD on evaporation test – note available
- name of transportation company to be communicated to LNGS (done)
- crane in Hall A will be moved by F.T. under supervision of SIMIC
- reliability of Hall A crane addressed – service!

water tank installation

- company ready to re-start 2 weeks after 'ok' by LNGS
- cryostat works shall not delay start of WT construction at 1 April 08
also no works on cryostat during WT construction
- safety during WT construction to be addressed

water discharge system

no final flow rates yet – projected:

144-280? / 270 m³/h in TIR tunnel tube / GNO pits

720 m³/h in TIR tunnel area in case of real emergency

water discharge via heater

paperwork for extension of water discharge authorization in progress

cryogenic storage

- now 3 storage tanks: LN2 , LAr , LN2 for high pressure (9bar) GN2
- LVD explosion proof barrack has been removed
- removal of explosion proof door needed – safety reasons!
letter of R.T. asking for authorization being prepared

ventilation

- new design for ventilation system by Commissioner available
will not be integrated with old one before one year, at least
- exhaust gas temperature must not be lower than -20 deg Celsius
- coordination GERDA – commissioner done by P.A.
- discussion: proposed Ar gas extraction system for Hall A can be
rather downsized since GERDA has a closed exhaust gas system.

exhaust gas heater

- concerns water to freeze, ktk: write-up on proposed heater (done)
- recent development: based on new NIER document, LNGS indicates to accept a heater for 2000 m³/h - instead of 10000 m³/h.

electrical plant

well defined project existing – cost 80k€

safety plant

prelim design by LNGS available

slow control

LNGS (D.F.) will send document of standards

end