

# Cryostat Cryogenic Infrastructure

Bernhard Schwingenheuer, MPI Heidelberg

## Outline

- history
- status of contact with DeMaCo
- interface to clean room
- heater
- summary

# History of design of cryogenic infrastructure

2005: first version of Piping and Instrumentation Diagram from Air Liquide for safety study, also design from Cryogenmash available


2007: input from Haberstroh/Uni Dresden, Perinic/CERN, Neumann/FZK

Jan-March 2008: European tender,  
only 1 offer from SIMIC,  
factor 2 higher than our budget and estimate from Perinic  
--> tender cancelled


negotiations with Air Liquide (too expensive),  
Krytem (too busy),  
DeMaCo successful discussions, design contract  
heater, PLC programming from different companies

end June: basic design: PID finalized, parts can be ordered  
design of exact routing & fixation of pipes needed by local people!  
middle August: detailed design, machine shop drawing of parts built by DeMaCo  
end September: finish procurement (3 months),  
installation of large diameter pipes before clean room construction  
end October: finish production  
end December: finish installation at LNGS

# PID of tender



# Modification safety devices



Legal requirements:

- 1 passive safety device, safety valve or rupture disk
- for maintenance under production need change-over valve & 2<sup>nd</sup> device

at CERN: 2 redundant devices

--> design shown in PID

Problems:

- 1) safety valves have He leak rate of  $10^{-4}$  mbar\*1/sec
- 2) HV006 made out of cast steel will emanate many mBq  $^{222}\text{Rn}$  (small test valve 2-7 mBq)


Solution: need gas tight rupture disk in front of HV006 & safety valve

# Example: combination rupture disk / safety valve from Leser

**Best Availability**

**LESER**

**How to Order Kombination Sicherheitsventil – Berstscheibe**  
Sicherheitsventile mit vorgeschalteter KUB-Berstscheibe



- 1 Sicherheitsventil
- 2 IG-KUB-Zweiteilhalter
- 3 BT-KUB-Berstscheibe
- 4 Zwischenraumüberwachung und Manometer


Used for example when

- toxic process medium
- polymerizing medium
- corrosive process medium

Special requirements AD2000

- non-fragmenting rupture disk
- large cross section disk
- signal for rupture disk open
- pressure indicator in volume between disk & valve

# Solution



## Maintenance:

- not needed for rupture disk because:
  - 1) no fatigue since pressure constant,
  - 2) pressure low during normal operation (0.2 barg)
  - 3) no corrosion
- every 3-5 years for safety valve: rupture disk in front blocks radons  
--> no stop of operation

this solution was communicated to LNGS in an integration meeting

# Refilling of LAr without flash gas


idea: Phase separator B200 at Level 9700, filling by “gravity”

advantage: - standard technique

disadvantages: - line from B200 to cryostat warm


- little space at Level 9700 mm

- cost for phase separator estimated at 25k-30k



# Solution: subcool LAr, keep pipe cold

LAr pipe and LN2 pipe in same vacuum jacket (cost ~ 2.5x single pipe)




B100 filled with LN2 at 85K & heat exchanger for 50 l/h LAr subcooling

No phase separator needed any longer, no equipment at level 9700 any longer, fewer valves (1 instead of 3 LAr control valves), fewer components



# Current version PID (not complete) from DeMaCo



# Interface to cleanroom infrastructure

(nothing changed compared to Febr 08)


Inner lock filled with GAr from cryostat (HV003)

--> no overpressure possible

Outer lock filled with GAr from Inner lock only (HV301)

--> no overpressure possible

Inherently safe operations,  
no/little interference with cryostat PLC,  
exchange of pressures and shutter positions  
between PLCs



# Exhaust gas heater

vacuum loss of cryostat: ~1 kg/sec evaporation of LAr , probability 1E-2/year

hole in one cryostat wall: ~4.6 kg/sec evaporation of LAr provided additional passive insulation on inner & outer vessel is added, probability according to NIER < 1E-8/year

cold gas has to be heated before discharged to LNGS ventilation:

fans need minimum temperature -20 °C & ice formation inside pipe --> clogging


LNGS director defines: 1 kg/sec is enough & water-argon heat exchanger

BUT our precaution: heater should not fail at 4.6 kg/sec

# Specifications for TEMA BEU heat exchanger

water in 14 °C,

water out 10 °C, 20 m<sup>3</sup>/h  
emergency case 40 m<sup>3</sup>/h



- ✓ solution discussed with LNGS in integration session,
- ✓ tender published last Friday, company selection end of June, delivery January 2009
- ✓ expect much reduced price compared to 500 kW heater

## Details to be discussed for integration session:

### HEATER:

where to get the water from for the heater,

- recirculation from water plant through heater?
- separate 20-40 m<sup>3</sup>/h (permanent) pump, circulation or drainage?
- cooling water only if water tank empty  
(what is quality of cooling water, Fe ions? Ferroxy test?)
- who takes care of piping of heater, design and installation?  
water + argon gas, inlet + outlet, include in GERDA building drawing
- where is cooling water coming from and where does it go?

what flanges of water tank are available and where?

how to bring the heater into the ground floor of GERDA building  
(removable wall, lift/removal of stair case needed?)

UPS for water pumps

## Cryogenics:

- DeMaCo will only provide cryogenic piping (most likely), other pipes + pressurized air for valve control provided by us
- design of fixation + installation of large diameter pipes before clean room floor is installed, these are
  - a) DN200 from “rupture disk” vacuum at cryostat to heater
  - b) DN200 from cryostat to safety devices at Level 6000 (hole in HEB700)
  - c) DN50 from cryostat to pressure control valve at Level 6000
  - d) DN50(100?) from turbo pump at cryostat to forepump at Level 6000notice: pipes need compensators and good fixations: 5 kN force at 1.5 barg
- cable trays
- is Armaflex ok as insulation material or rock wool?
- routing and fixation of transfer lines for LAr/LN2
- storage tanks, when do we get them? when is door removed?
- argon pipes to and from clean room (LAr, GAr)
- UPS for cryogenics
- LNGS safety network connection
- walls around cryogenic infrastructure + oxygen monitor ?

# Summary

- DeMaCo has started with the cryogenic infrastructure design (& production)
- offer for PLC programming from ANAPUR available
- test stand in Heidelberg for active cooling ready (h=2.3 m,  $\text{\O} = 0.8$  m)  
avoid LAr evaporation losses by LN2 cooling
- tender for (“small”) heater started
- many details to be discussed in integration session, become urgent

Infrastructure should be available Jan/Feb 2009, no known show stopper