GERDA TG4 – Cryogenic Vessel Status Report

K.T.Knöpfle MPI Kernphysik, Heidelberg ktkno@mpi-hd.mpg.de

GERDA Collaboration Meeting at Ringberg 12 – 14 February 2007



Order History and Status

- Aug 11 : TED publication 164333-2006 for tender of dto. based on Technical Specification V1.0 of August 08 (www.mpi-hd.mpg.de/GERDA/NTS-V10.pdf with drawing GC-1001-2006-5.pdf(dwg))
- Sep 29 : Deadline for quotes, 5 quotes for cryostat received, 1 for MLI
- Nov 06/11 : Contract signed by MPI / SIMIC
- 2006

2007

- Jul 25 : Order of 1.4571 sheet material for vessel heads and walls sheets, ~ 23 tons, at Nironit.
 - Aug 8 : Order of vessel heads at Antonius, NL.
 - Production time 7 weeks after delivery of material; material delivered Nov 8 (a bit late) !

• Nov 10 : Order of 20 tons of copper at NA for internal shield

- Jan : all 1.4571 sheet material delivered to SIMIC incl. t=25mm sheets
- Feb 02 : Final amount of copper (22.2 tons) ordered at NA;
 - rolling of t=30 mm copper plates ordered at CSN.
 - Feb 12+x : start of vesselhead production at Antonius, delay > 2 months.

Internal Copper Shield

Amount of copper shield determined by radiopurity of ss sheet material: typically 8, 23, 41 tons for 10, 3, 1 mBq(Th-228)/kg !



Big γ counting project at LNGS and HD \blacktriangleright Many thanks to Matthias and MPI team!

Internal Copper Shield



Copper Shield Profile



Profile calculations for LAr by I.Barabanov et al.

Internal Copper Shield - Realization



Ringberg, Feb 12, 2007

K.T.Knöpfle for TG4

Upper Segments - Overlap



Upper Segments - Fixations



New Safety Review (2006)

- May 29: A. Scaramelli outlines need for new safety review, new system! Proposes NIER Engineering, Bologna, which did review for many other LNGS experiments.
- Work on Version 0.2 of Technical Proposal for Safety Review in progress ► www.mpi-hd.mpg/GERDA/TPRO.html
- •Jun 15: Safety meeting at LNGS, with LNGS safety experts, NIER representatives & GERDA representatives ► focus on study of top events.
- Jul 20 : Meeting with NIER at Bologna; preliminary report:
 - 3rd wall helpful but not indispensable!
- Sep 19: Meeting at CERN, announced as final but new information
 - evaporation rate must be less than 10000 m³/h (by factor 3 reduced)
 - request to provide more information on time dependence of rate
- Oct 05: Report on evaporation rate and its reduction to 10000 m³/h delivered
 heat transfer for LAr deduced from experiments done at MPI HD
- Nov 16: Meeting at Bologna of Carla and KTK with NIER A; final clarifications
- Dec 06: Draft of final NIER risc analysis delivered : 3 parts, see new GERDA safety document page
 - www.mpi-hd.mpg/GERDA/internal/index.html -> Safety Documentation

GERDA Safety Documentation Webpage

Safety Documentation	Implemented by recommendation of GERDA Board.												
General													
Technical Proposal, Version 0.2, Draft of 23 June 2006 pdf	Cal Proposal, Version 0.2, Draft of 23 June 2006 pdf Please provide your safety relevant documents to our												
Risc Analyses	GLIMOS, Marco Balata, or to the Technical Coordinator												
NIER Preliminary Risc Analysis, Final Versions, December 2006 NIER: Cryogenic and Water Tank System, Risc Analysis, Technical A NIER: Cryogenic and Water Tank System, Risc Analysis, Technical A NIER: Cryogenic and Water Tank System, Preliminary Risc Analysis NIER: Cryogenic and Water Tank System, Preliminary Risc Analysis NIER: Cryogenic and Water Tank System, Preliminary Risc Analysis NIER: Annex_1, References for failure rate data pdf	Analysis - Phase 2, 13 Sep 06, F Analysis - Phase 2, 08 Sep 06, F s, Technical Analysis - Phase 1, (s, Technical Analysis - Phase 1, (Rev. 1 <u>pdf</u> Rev. 0 (italian) <u>pdf</u> 08 Sep 06, Rev. 3 <u>pdf</u> 07 Sep 06, Rev. 2 <u>pdf</u>											
TÜV Nord: GERDA cryostat & Basissicherheit, 07 Jul 2005 pdf Air Liquide: Safety Relief Devices, Calculation Note pdf Air Liquide: FMECA report for Cu cryostat, 01 Jul 2005 pdf Air Liquide: HAZOP report for Cu cryostat, 01 Jul 2005 pdf Piping and Instrumentation Diagram, 24 Jun 2005 tif		Superstructure											
Water Tank and Auxiliary Plants		Safety Documents and Information from LNGS Prevention & Protection Service includes Admittance Rules, Safety Guide, LNGS Emergency Plar											
Cryostat		Operational Procedures Documents											
Details of GERDA cryogenic vessel insulations, Draft of 22 Jan 2007 Model Studies of the Gas Exhaust Rate for a Failure Scenario of the G	' <u>pdf</u> JERDA Cryostat, Draft of 05 Oc	Oc Operational Procedure OPER-GE-001 R.3 pdf											
Technical Specification - Cryogenic Liquid Nitrogen/Argon Vessel, 3 Stainless Steel Cryostat Drawing GC-1001-2006-05 <u>pdf</u> or <u>dwg</u> 1.4571 data sheet <u>pdf</u>	8 Aug 2006 <u>pdf</u>												
welding test Antonius Vesselheads Stainless Steel certificates ndf		Stainless Steel Data Sheets, Deutsche Edelstahlwerke											
Calculations for cryostat <u>pdf</u>		"Applying 'Basissicherheit' to the GERDA cryostat", GERDA safety meeting at LNGS, 5 Jul 2005 RSK-Leitlininien DWR - Rahmenspezifikation Basissicherheit von <u>pdf</u>											
		Effect of Volumetric Ratio and Injection Pressure on Water-Liquid Nitrogen Interaction pdf											

New Safety Review (2007)

- Jan 15: Safety meeting at CERN, with LNGS safety experts, NIER representatives & GERDA representatives
 - final meeting on NIER risc analysis, all participants satisfied
 - (summary docu: Details of GERDA cryogenic vessel insulations by KTK)
 - new 2nd opinion and LNGS concluding document to follow

NIER Phase 3: Additional Assessment

Indice



N.B. = Top 1, Events 7 and 11 are not considered in the table because of their occurrence frequencies that are lower than the category "extremely unlikely"

New Safety Review (2007)

NIER Phase 3: Additional Assessment

Indice

INTRODUCTION

- A WATER TANK.....
- B CRYOSTAT.....
- C P.I.D.....
- D ACCIDENTAL RELEASE OF ARGON IN HALL A / EMERGENCY .
- E NEW RISK MATRIX
- F CONCLUSIONS AND SUGGESTIONS.....

F Conclusions and suggestions

All the accidental conditions analysed and evaluated within a probability range of occurrence with a 10⁻⁴ ÷

10⁻⁵ ev/year limit, appear to be suitably protected and to have acceptable consequences.

Some aspects of the Water Tank - Cryostat system require a final clarification in the right context. This

2 means that it is necessary to specify the final characteristics, the placing and the fixing of the two layers as foreseen. To this purpose we suggest placing the two layers also in the bottom area if possible, as they appear to be useful.

3 Lastly, we suggest once more the differentiation of the staffs in charge of the tests and of the inspections.

Cryogenic Vessel Insulations

figure shown / discussed at CERN meeting:



Agreement about implementation of various shields resp. barriers :

- inner vessel horizontal shell: <u>Makrolon thermal shield</u>, 6mm
- outer vessel all in contact with water :

<u>styrofoam</u>, <u>Makrolon</u> 2x 3mm, <u>mylar wrap</u> (not finally fixed)

Layout of the 8 Torlon Support Pads

figure shown / discussed at CERN meeting:



New Layout of Pumping Ports



► optimum interface to WT roof

Interface WT - Cryostat



Isolation Vacuum System



Interface Cryostat – Lock – Water Tank



Critical issue: SPACE

Needed for:

1) soft bellow – implies minimum length

2) manifold & exhaust tubes

Much easier now to close this gap !

Bellow between Lock & Manifold





Milestones for Cryostat and Copper Shield

	20	06					2007							
Milestone	11	12	1	2	3	4	5	6	7	8	9	10	11	12
contract signed	lacksquare	 		 		 	 	 	 		1			
material received from MPI				 		 	 	 	 					
oVes parts welded, X-rayed		 		 	 	 	 	 	 	 				
iVes welded, X-rayed		 		 	•	 	 	 	 	 	 			
iVes & oVes assembled, X-ray	ed	 		 	 		 	 	 	 	 			
acceptance tests at Cam. done				 		 								
delivered to hall A		 		, 	 	 	i (, 	 			
He leak test passed		 		 	 	 	 		 	 	 			
Cu shield mounted		 		 	 	 	 	 		 				
evaporation test passed				 		 		 						
copper ordered	\bigcirc	 		 		 	 	 	 					
copper rolled		1 		 		 	1 	1 	 	 	 			
copper assembled and packed		 		 	 		 	 	 	 				
installation manifold & infrastr.		 		1		 	 	 		1				
		1		1		1	1	1	 					
VERSION: Nov 06		 		 		 	 		1					

Milestones for Cryostat and Copper Shield

	2006						2007								
Milestone	11	12	1	2	3	4	5	6	7	8	9	10	11	12	
contract signed	\bigcirc	-		 				1							
material received from MPI						ve	SSE	el h	ead	ds	del	aye	ed	by 2	2 months
oVes parts welded, X-rayed		 		 			i	 	 		 	i	 	- - -	
iVes welded, X-rayed		 		 	 	 		 	 		 	 	 		
iVes & oVes assembled, X-ray	ed	1 		 	1	 	1		 		 	1	 		
acceptance tests at Cam. done		 		 		 	 	 	¦ (
delivered to hall A		 		 	 			 	 		 	 	 		
He leak test passed		1		 	-	 	 	 	 		 	 	 		
Cu shield mounted		 		 	 	 	 	 	 	 			 		
evaporation test passed		 		 	 	 	 	 	 	 		Þ	 		
copper ordered	\bigcirc	 		 	 	 	 	 	 	 	 	 	 		
copper rolled		 		 	- - -	 		 							
copper assembled and packed		1		 	 	 	 		 	 	 	 	 		
installation manifold & infrastr.		 		 				 	 			1		-	
		1		1	 		1	 	1				 	-	
VERSION: Feb 07		 		 	 	 	 	 	 		 	 	 	-	

Concluding Remarks

- Cryostat delayed by 2 months due to delay in vessel head production;
 - new date for delivery: August 2007;
 - most open design details pads, copper shield solved;
 - design of manifold-bellow still missing.
- New risk analysis by NIER completed. GERDA safety concept accepted by LNGS.
 cryostat will have internal and external thermal barriers;
 waiting for new 2nd opinion and LNGS final safety review document.
- Focus is shifting to cryogenic infrastructure and system integration.

Original Schedule by SIMIC (1)

SIMIC	S.P.A.	GERDA CRYOSTAT FABRICATION & COPPER PLAT	E INTEGRATIC	N ON SITE	pF	ROVISIONAL GENERAL PLANNING OFFER 183-05
10		Norma alla 413	Durate	la la la la	Fire	2007
1	Q	Nome attivities	Durata 75 g	lun 06/11/06	Ven 16/02/07	ott nov dic gen feb mar apr mag glu lug
2	Ca.	Order receiving	0 3	lun 06/11/06	lun 06/11/06	06/11
3		Contract review	1 5	lun 06/11/06	ven 10/11/06	
4	-	Order acceptance	0 a	ven 10/11/06	ven 10/11/06	10/11
5	-	Materials by MPI availability	0.0	ven 10/11/06	ven 10/11/06	10/11
6		Quality Control Plan issue	2 8	lun 13/11/06	ven 24/11/06	
7		Quality Control Plan approval by MPI	15	lun 27/11/06	ven 01/12/06	
8		Materials by MPI delivery	4 8	lun 13/11/06	ven 08/12/06	
9		Shondrawings issue	2 5	lun 11/12/06	ven 22/12/06	
10	-	Workshop readiness	3 5	lun 25/12/06	ven 12/01/07	
11	-	Materials providing	5 s	lun 15/01/07	ven 16/02/07	
12	-	Plates check by MPI	15	lun 29/01/07	ven 02/02/07	
13		Welding procedure gualification	2 8	lun 08/01/07	ven 19/01/07	
14	-	Welding sample cryogenic test by MPI	1 3	lun 22/01/07	ven 26/01/07	
15	-					6
16		Fabrication and test	20 g	lun 11/12/06	ven 05/01/07	
17		Heads holes machining	1 s	lun 11/12/06	ven 15/12/06	
18		Plates cutting	1 s	lun 11/12/05	ven 15/12/06	The second se
19		Plates bending	1 s	lun 18/12/06	ven 22/12/06	
20		Outer vessell shells welding	23	lun 25/12/06	ven 05/01/07	
21	-					
22		Outer Vessel fabrication	16 g	mer 20/12/06	mer 10/01/07	
23	1	Welding of shells, skirt and bottom head	2\$	mer 20/12/06	mar 02/01/07	
24	1.1	Outer Vessel X-Ray check	3 g	mer 03/01/07	ven 05/01/07	
25		Outer Vessel Surface treatment	3 g	lun 08/01/07	mer 10/01/07	
26						
27	1	Inner Vessel fabrication	34 g	lun 12/02/07	gio 29/03/07	A REAL PROPERTY.
28		Rings and stiffeners cutting	3 g	lun 12/02/07	mer 14/02/07	h.
29		Welding of shells, rings, stiffeners, heads and compensatirs	2 \$	gio 15/02/07	mer 28/02/07	
30		Inner Vessel X-Ray check	3 g	gio 01/03/07	lun 05/03/07	
31		Inner Vessel surface treatment	1 s	mar 06/03/07	lun 12/03/07	i i i i i i i i i i i i i i i i i i i
Progette Data: lu): &GER n 25/09/0	DA CRYOSTAT Divisione Riepi	ine logo		Attività ester	rne emo 🚸

Ringberg, Feb 12, 2007

K.T.Knöpfle for TG4

Original Schedule by SIMIC (2)

SIMIC	S.P.A.	GERDA CRYOSTAT FABRICATION & COPP	ER PLATE INTE	GRATIO	N ON SITE	pF	ovisio	ONAL G	ENERA	AL PLANNING OFFE	R 183-05
10		hlanna aithdià	D	urata	Inizio	Fine	att		dia	2007	and mag also but
32	U	Pressure test		1 5	mar 13/03/07	lun 19/03/07	ou	107	Git	s gen leo mai	api mag giu iug
33		He leak test		3 q	mar 20/03/07	glo 22/03/07					
34		Super insulation integration		1 5	ven 23/03/07	gio 29/03/07		- 1			_
35										18	
36		Cryostat Integration and tests		22 g	ven 06/04/07	lun 07/05/07					and the second
37	-	inner Vessel integration in the Outer Vessel		3 g	ven 06/04/07	mar 10/04/07					Ť.
38	-	Top head welding		3 3	mer 11/04/07	ven 13/04/07					L.
39	-	Top head welding US check		2 3	lun 16/04/07	mar 17/04/07					The second se
40	-	Cryostat sealing		3 3	mer 18/04/07	ven 20/04/07		- 1			Ť.
41		Outer Vessel He leak test		3 3	lun 23/04/07	mer 25/04/07					The second se
42	-	Outer Vessel Nitrogen pressure test		3 g	gio 26/04/07	lun 30/04/07					Ĩ.
43		Evaporation rate test		1 s	mar 01/05/07	lun 07/05/07					
44											
45	-	Tooling fabrication		131 g	lun 13/11/06	lun 14/05/07			nak nik	KURSER BERGER	No. of Concession, Name
46		Tooling and top platform design		6 s	lun 13/11/06	ven 22/12/06				b.	
47		Tooling approval by MPI		2 б	lun 25/12/06	ven 05/01/07					
48	-	Design rewieu after MPI's comments		2 s	lun 08/01/07	ven 19/01/07				111-	
49		Tooling and platform manufacturing		8 s	lun 22/01/07	ven 16/03/07					L
50		Copper plate integration test		1 5	mar 08/05/07	lun 14/05/07					Ū,
51											
52	1	Readiness for dispatch		18 g	mar 15/05/07	gio 07/06/07					
53		Dimensional check		39	mar 15/05/07	gio 17/05/07					L.
54		Surface treatment check		29	ven 18/05/07	lun 21/05/07					L.
55		Internal spaces innerting by gas		3 g	mar 22/05/07	gio 24/05/07					l.
56		Packing		1 5	ven 25/05/07	gio 31/05/07					E.
57		Delivery at Assergi site		1 5	ven 01/06/07	gio 07/06/07					
58											
59		On site activities		20 g	ven 15/06/07	gio 12/07/07					
60		Mounting tooling installation		1 5	ven 15/06/07	gio 21/06/07					
61		Copper plates integration		2 s	ven 22/06/07	gio 05/07/07					↓
62		Mounting tooling dismounting		1 \$	ven 06/07/07	gio 12/07/07					
		ALC. 314 INCOMPANY	Cardina	-		Attività ente	700	101501009			
Drogeli	N ROED		Gardine			Attivita este	me				
Data: lu	n 25/09/	Divisione	Riepilogo			Cardine est	erno	•			

Ringberg, Feb 12, 2007

K.T.Knöpfle for TG4