


GERDA TG4 – Cryogenic Vessel Status Report

K.T.Knöpfle
MPI Kernphysik, Heidelberg
ktno@mpi-hd.mpg.de

GERDA Collaboration Meeting at LNGS
26 – 28 June 2006

Outline

Baseline Design: Copper cryostat for LN2 / LAr with superinsulation + 3rd wall requested by LNGS



WHY ?

Backup Design:
Stainless steel cryostat
with superinsulation &
internal Pb/Cu shield +
3rd wall !?

Outline

Why ?


New Design

Material Constraints

Other Implications

Safety

Status Copper Cryostat & 3rd Wall



- drawings: cryostat - ready except for parts of skirt
3rd wall - ready
- production planning:
cryostat - ready
3rd wall - not yet considered
- orders: cryo/3rd wall - 70t OFE copper
- rolling arranged
now on hold
- ~~delivery time: cryostat :
Nov06 if immediately ordered
(Feb07 now more realistic)
3rd wall: not yet discussed~~

far too expensive ►

Cost Copper Cryostat & 3rd Wall

copper 75t	410	quote	
15t back	-45	oral quote	
pressing	100	scaled quote	
rolling	150	oral quote	
superinsulation	75	oral estimate AA	
fabrication	1028	quote	← was <30% before
EB welding	250		
jigs & work	778		
transport	50	oral quote Schlopp	
<hr/>			
	1768	k€	← already beyond MPI HD budget
project engineering done	80	(1000 hrs)	
dto. to be still done	100	estimate	
fabrication skirt			
design 3 rd wall	25	quote	
fabrication 3 rd wall	??		
cryoinfrastructure	175	educated guess	
lead 50t	100	estimate LME	
LN2 / LAr	50		
misc.	50		→ more than 2.3 M€ !

Ad Hoc Meeting at Munich , March 29

- Established feasibility of LAr as cryostat filling from physics point of view; opens possibility of **stainless steel cryostat with internal copper shield**; acceptable thickness of copper shield if steel activity $< 10 \text{ mBq(Th-228)/kg}$
- To do: Explore various possibilities for cost reduction !
- To do: Study back-up solution, **stainless-steel cryostat**, in more detail !
Prepare for tendering !
- Munich, May 29 : decide upon cryostat option

How to Reduce COST?


Reduction of fabrication cost

- Meeting with pro-beam & Prämab (Mar 14)
 - ▶ no way to reduce cost; emphasized that present quote does still not include all cost items!
- Alternative (EB welding) companies
 - ▶ Techmeta (Metz-Tessy), visit Apr 04 ; positive impression, 1 year of delivery later: production cost estimate ok with our budget !!-??
 - ▶ Possible production at Nantes by DCN / Techmeta
Visit May 22, impressive plants, but doubts that time schedule and price tag will hold.
- Conventional MIG welding ?
 - ▶ Explored by SDMS, Grenoble: too expensive
- **Stainless-steel** instead of copper cryostat
 - ▶ backup solution: ++ more than one or two suppliers
cost estimate at **Mar 23**: 350 k € without MLI and copper shield –
delivery time 6 months - **perhaps both too optimistic!**

Ad Hoc Meeting at Munich , May 29

- Decision for stainless steel cryostat with internal copper shield
-
-
-
-
- May 11: Finalize stainless steel cryostat design at TÜV Hamburg
- Jun 07: Start of tendering process based on drawing GC-1001-2006-5
- Jun 15: First safety review at LNGS


Generic Design of Stainless Steel Cryostat




- independent inner & outer containers
- inner container resting on pads
- 1.4571 material or equivalent
- 70 m^3 LAr
- designed for 48 tons of Cu shield
- 175 tons total weight
- AD 2000 , pressure vessel code 97/23/EG, K IV, M G
- 0.6 g v/h earth quake tolerance
-

kit-2006/04/04

Engineering Design for TÜV & Tendering



Engineering Design for TÜV & Tendering



Radiopurity of Construction Materials

units : mBq / kg

Material	K-40	Co-60	Th-228(232)	Ra-226(228)	U-238(235)	Meth.
Steel [spec]			< 10			-
AISI 321(Cry)	< 4.2	4 ± 0.5	< 1.7 0.5 & 0.9	< 1.6 (< 1.0)	-	G MS
Tueb	< 2.7	16 ± 1	1.8 ± 0.4	1.6 ± 0.4	-	G
1.4429(Kat)	< 2.3	4	5	2.3	-	G
MLI [spec]			< 20			
alum. Teflon	≤ 16.2 64 ± 1	≤ 1.7	≤ 6.3 (1.1 ± 0.05)	≤ 4.2(≤ 8.1)	1.46 ± 0.05	G MS
NAC-2	81 ± 20		5.0 ± 3.4 (7.2 ± 0.3)	23.0 ± 2.8		G MS
Coolcat 2 NW	150 ± 30 137 ± 4		2.3 ± 0.6 (0.5 ± 0.02)	1.1(1.8) ± 0.5	≤ 59(1.8)	G MS
Pads [spec]			5			-
Torlon	≤ 0.93		≤ 41	≤ 37		NAA
Copper [spec]			< 0.02			-
NOSV(Lens)	≤ 0.088	≤ 0.01	≤ 0.012	≤ 0.016		G

stainless steel: hope to find material with ≤ 5 mBq(Th-228)/kg - save copper !

MLI : uncritical

Torlon (pads) : ok – better measurement needed

Start of Tendering

Ted > Erweiterte Suche > Suchergebnis > 2006-113359

Suche

- Normale Suche
- Erweiterte Suche
- Experten-Suche

Durchblättern

- Aktuelle Veröffentlichungen
- RSS
- Nach Ausgabe
- Nach CPV-Code
- Nach NUTS-Code
- Nach Kategorie

Anmelden

Nutzername


Passwort

OK

Registrieren
Passwort vergessen?

Links

- Simap
- EUR-Lex
- Europa
- Publications Office
- EU Bookshop



Dokument 2006-113359-EN

3/6

Aktuelle Sprache Originalsprache Daten

07/06/2006 S106 European Communities – Supply contracts – Pre-information procedure

I. II. III. VI.

D-Heidelberg: liquefied-gas containers

2006/S 106-113359

PRIOR INFORMATION NOTICE

Supplies

SECTION I: CONTRACTING AUTHORITY

I.1) **NAME, ADDRESSES AND CONTACT POINT(S):**
Max-Planck-Gesellschaft zur Förderung der Wissenschaften e.V., MPI für Kernphysik (MPI-K), Saupfercheckweg 1, Attn: Prof. Dr. Karl-Tasso Knöpfle, D-69117 Heidelberg. Tel. ++49 6221 516509. E-mail: Karl-Tasso.Knoepfle@mpi-hd.mpg.de. Fax ++49 6221 516603.
Internet address(es):
General address of the contracting authority: www.mpi-hd.mpg.de.
Further information can be obtained at: As in above-mentioned contact point(s).

I.2) **TYPE OF THE CONTRACTING AUTHORITY AND MAIN ACTIVITY OR ACTIVITIES:**
Other: Independent non-profit research organization.
Other: Research.
The contracting authority is purchasing on behalf of other contracting authorities: no.

SECTION II.B: OBJECT OF THE CONTRACT (SUPPLIES OR SERVICES)

II.1) **TITLE ATTRIBUTED TO THE CONTRACT BY THE CONTRACTING AUTHORITY:**
Superinsulated stainless steel cryostat for liquid argon with mounting provision for internal copper lining.

II.2) **TYPE OF CONTRACT AND PLACE OF DELIVERY OR OF PERFORMANCE:**
Supplies.
Main place of performance or of delivery: Assergi, Italy.
NUTS code: **ITF1**.

II.3) **SHORT DESCRIPTION OF NATURE AND QUANTITY OR VALUE OF SUPPLIES OR SERVICES:**
A drawing of the desired cryostat is available at <http://www.mpi-hd.mpg.de/GERDA/GC-1001-2006-05.dwg> and <http://www.mpi-hd.mpg.de/GERDA/GC-1001-2006-05.pdf>, respectively. The design conforms to AD 2000 and accounts for all load cases.
The cryostat houses about 70 m3 of liquid argon at 0.45 bar overpressure and provides a thermal insulation between 87 K and the 300 K surrounding water. The design pressure is 1.5 bar overpressure.

Tendering Process

- Jun 7 : TED publication 2006 / S106 – 113359
Prior Information Notice on
Cryostat,
Multi Layer Insulation
Copper Shield Mounting Tools

(so far answers from Air Liquide, MAN DWE, SDMS, Simic,
Cryogenmash, and more to come
visits: MAN DWE Jun 20, AirL Jul 4, SDMS Jul 5)

- Prepare Technical specifications
- +52 days : Publication for Tendering
- +22 days: Place order
- + ?? months: delivery of cryostat

▶ next slide

Delivery Time of Cryostat?

- Estimates based on company quotes:

steel rolling	10 to 12 weeks
head fabrication	8 to 16 weeks
vessel fabrication	8 to 24 weeks
<hr/>	
total	26 to 52 weeks
	16 to 40 weeks if steel sheets available

Delivery Time of Cryostat?

- Estimates based on company quotes:

steel rolling	10 to 12 weeks	perhaps too optimistic!!
head fabrication	8 to 16 weeks	
vessel fabrication	8 to 24 weeks	
<hr/>		
total	26 to 52 weeks	
	16 to 40 weeks	if steel sheets available


▶ No reliable time estimate yet possible !!!

Need for New Safety Review


- Correspondence with LNGS - asking for input for May 29 Munich meeting
 - Status of GERDA cryostat (4 pages)
 - Memorandum (1 page)
- Munich, May 29: A. Scaramelli outlines need for new safety review since stainless steel cryostat is a new system. Proposes NIER, Bologna, which did review for many other LNGS experiments
- Work on Version 0.2 of Technical Proposal for Safety Review in progress ► www.mpi-hd.mpg/GERDA/TPRO.html
- LNGS, June 15: Safety meeting at LNGS, with LNGS safety experts, NIER representatives & GERDA representatives
 - focus on study of top events, quote due last week, study will take months, **however** :
- Bologna, July 20: Intermediate meeting with NIER, 1st results?

Safety – Evaporation Rates

LN2 pool boiling heat transfer characteristics




Safety – Heat Transfer & Evaporation Rate Studies




measure : mass & temperature as function of time after water flooding

Safety – Heat Transfer & Evaporation Rate Studies



preliminary results for LN2
Nico Klein

LN2 mass vs. time



heat transfer vs. time

LN2 boiling curve: 2 W/cm² at $\Delta T \sim 200$ K

Safety

- New chapter in V0.2 of Technical Proposal
 - ▶ Evaporation rates for
 - (i) loss of insulation vacuum
 - (ii) loss of one wallare manageable.

 - ▶ Simultaneous failure of both container walls in presence of water not credible due to
 - (i) significant safety margins in design,
 - (ii) high fabrication & quality control standards,
 - (iii) possibility to drain water in less than 1.5 hours.

Conclusions

- **New baseline design:**
stainless steel cryostat with LAr filling and internal copper shield
- Design available - tendering process started
- Stainless steel supply might be difficult – drives time schedule
no realistic estimate yet possible
- New round of safety reviews started
- Draft version of Technical Proposal V0.2 contains update on cryostat, cryogenic infrastructure and safety
- New experimental results on LN2 / LAr heat transfer and evaporation rates for water – metal wall – cryoliquid systems to be available soon.

Concluding Remarks (1)

Price tag for copper cryostat fabricated by pro-beam is by factor of ~2 beyond the budget of MPI HD.

3rd wall?

Possible solutions:

- Raise more funds – yes, desirable, but might be better spent on detectors
- Reduce fabrication cost - under investigation, answers available within a few weeks
- Resort to backup design > ss cryostat - under investigation
physics performance primary issue

Implications on time schedule:

- Copper cryostat : available not earlier than by spring 2007
- stainless steel cryostat : if tendered in May/June – might be available by the end of 2006 or early in 2007

Concluding Remarks (2)

Ongoing activities at MPI HD:

- Explore alternative EB welding company (Techmeta)
 - ▶ compare price tags for welding and jigs
- Explore alternative copper welding technology (MIG welding @ SDMS)
 - ▶ prepare radiopurity screening of Cu/Sn electrodes
 - ▶ clarify price, delivery time,
 - (▶ prepare test welds,)
- Prepare tendering of stainless steel cryostat
 - ▶ prepare construction drawings based on copper cryostat design
 - ▶ find out potential suppliers –
separate tenders for vessel and superinsulation envisaged
one major tendering criterion : production time

3rd wall?

3rd wall?

Backup Solution – Estimates*

Cost

- ▶ assuming vessel weight of 30t:

1.4571 material	180
fabrication 5E/kg	150


~350 k

(superinsulation, copper not included)

Delivery time

tendering	30 – 53 days
vessel heads (Korbbogenböden)	3 – 4 months
fabrication	2 months

- ▶ assuming everything is settled at order time!



* from contact with large commercial company for "Behälterbau".