

Clean Room:



Crane installed: to be done: test with 2 * 500kg (lead) Shorten beam to have space for clean room wall opening







Clean Room:



Installed cryostat neck-clean room seal. Good for test run.

To de done: Once finished, change seal





Clean Room: Electronics cabinet



Cabinet has light, no electricity

 \rightarrow Need connection

Cabinet doors do not open properly

 \rightarrow Need to remove hand-rail, extend area in front of cabinet

Cabinet is small:

 \rightarrow Build a WARP type tent in front to extend working are?